

HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

August 13, 2019 Vol. 21

The HMII3 Project Team is managing the Historic Miramar Infrastructure Improvements Project Phase 3 (HMII3). The intent of this project is to update the 1950's era water mains, construct new storm drains and swales, and enhance fire protection with additional fire hydrants. It will also provide sanitary sewer services that will allow property owners to abandon their septic tanks once connected to the new sewer system. This project also addresses drainage issues in your neighborhood through an improved stormwater management system.

A Community Meeting will be held to provide updates on the status of the HMII3 project on Wednesday, August 14, 2019 at 7pm at the Miramar Multi-Service Center located at 6700 Miramar Parkway, Miramar, FL. Residents and Business Owners are encouraged to attend to meet the project team and ask questions.

You can also follow the HMII3 construction activity in your area with the new HMII3 Interactive-Map located on the City of Miramar Website. Click on the link to obtain updates and progress status. https://www.miramarfl.gov/1621/HMII3-Interactive-Map.

We encourage you to contact the dedicated HMII3 customer service response team at hmii3@adamsconsulting.biz or 954-998-3146 with questions or for additional information.

The HMII3 overall percentage of project completion has increased to 75%. The completion of the construction of underground utilities is 89%. Reynolds Construction is focusing attention on roadway restoration and testing the new systems in phases. The light blue lines and areas designated on the map outline the focused Restoration. Due the weather and other unforeseen conditions the anticipated completion date for HMII3 is January 2020.

What's Taking Place in your Neighborhood?

 Roadway Restoration - (Light Blue)roadway grading on Sunshine Boulevard/SW 68th Way between the cul-de-sac (dead end) and SW 68th Terrace remains in progress. We kindly request residents not park on the roadway. Please follow traffic signs and drive slowly.



For questions or concerns,
please contact 954.998.3416 or hmii3@adamsconsulting.biz
MIRAMARFL.gov | @CityOfMiramar





HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

- Roadway Restoration (Light Blue) construction of asphalt driveways and swales from SW 20th Street to SW 68th Terrace between Sunshine Boulevard to SW 68th Avenue remains in progress. Please follow traffic signs and drive slowly.
- Roadway Restoration (Light Blue) roadway grading and paving on SW 67th Terrace from SW 21st Street to SW 23rd Street remains in progress. No parking on the roadway. Please follow traffic signs and drive slowly.
- Roadway Restoration (Light Blue)roadway grading on SW 23rd Street from SW 66th Avenue to SW 64th Avenue remains in progress. Please follow traffic signs and drive slowly.
- Roadway Restoration (Light Blue) roadway grading on SW 23rd Street between SW 66th Avenue and SW 64th Avenue remains in progress. Please no parking on the roadway, drive slowly and follow traffic signs.
- Dewatering remains in progress and is required until testing is completed. The dewatering equipment is required along SW 25th Street. Weather permitting testing is expected until September 1, 2019.
- Sanitary Sewer (Green) sanitary lines are being installed along SW 18th Street between SW 64th Avenue to SW 66th Avenue remains in progress. Please no parking on curbsides.
- Sanitary Sewer (Green) sanitary sewer laterals are being installed along SW 20th Street,
 21st Street and SW 22nd Street between SW 64th Avenue to SW 66th Avenue remains in progress. Please no parking on curbsides.
- Water Main Construction (Dark Blue) construction of the water services and installation of sanitary sewer laterals - (Green Dashed Line)along SW 22nd Street between SW 64th Avenue to SW 66th Avenue remains in progress. Please no parking on curbsides.





HISTORIC MIRAMAR INFRASTRUCTURE IMPROVEMENTS PROJECT (HMII3) Newsletter

- Water main Construction (Dark Blue) water main line construction on SW 64th Avenue from Pembroke Road going south to SW 24st Street remains in progress.
- Water service installation (Dark Blue) SW 20th Court snd SW 22nd Street between SW 66th Avenue and SW 64th Avenue remains in progress.
- Drainage Construction (Orange) construction of new storm drains on SW 66th Avenue from SW 24th Street going north to SW 20th Street remains in progress. Please drive slowly, expect delays and follow traffic signs.
- Drainage Construction (Orange) construction of new storm drains on SW 20th Court between 66th Avenue and SW 64th Avenue remains in progress. Please drive slowly, expect delays and follow traffic signs.
- Drainage Construction (Orange) construction of new storm drains on SW 67th Avenue from SW 20th Court to SW 20th Street remains in progress. Please drive slowly, expect delays and follow traffic signs.
- Drainage Construction (Orange) construction of new storm drains on from SW 67th
 Terrace to SW 67th Lane remains in progress. Please drive slowly, expect delays and follow
 traffic signs.

If you have reported damages to your sprinkler system, driveway or other damages as a result of HMII3 construction, the damages will be repaired by Reynolds Construction. Please contact 954-998-3146 or hmii3@adamsconsulting.biz to report damages.



